



Phase 5a - High Street
 Start Date = 24/02/14
 End Date = 06/04/14
 Duration = 6 Weeks

Phase 10 - East Street jcn with West Street
 Start Date = 27/10/14
 End Date = 30/11/14
 Duration = 4 Weeks

Phase 2 - East Street
 Start Date = 06/01/14
 Finish Works = 16/03/14
 Duration = 10 Weeks

Phase 1 - East Street
 Complete - 06/12/13

Phase 5b - High Street
 Start Date = 07/04/14
 End Date = 18/05/14
 Duration = 6 Weeks

Phase 9 - East Street to Widmore Road
 Start Date = 15/09/14
 End Date = 29/11/14
 Duration = 8 Weeks

Phase 7 - Market Square (Highway)
 Start Date = 22/06/14
 End Date = 17/08/14 - 8 Weeks (C/W)
 14/09/14 - 4 Weeks (F/W)

Phase 5c - High Street
 Start Date = 19/05/14
 End Date = 06/07/14
 Duration = 7 Weeks

Phase 8 - Widmore Road (Highway)
 Start Date = 17/08/14
 End Date = 14/09/14
 Duration = 4 Weeks

Phase 4 - Market Square (Pedestrianised Area)
 Start Date = 06/01/14
 Finish Works = 18/08/14

Phase 6a+b - Church Road jcn with High Street
 Start Date = 14/04/14
 End Date = 22/06/14
 Duration = 10 Weeks

Gang 1:
 A = 06/01/2014 - 23/02/2014 B = 24/02/2014 - 16/03/2014
 C = 17/03/2014 - 13/04/2014 D = 14/04/2014 - 01/06/2014
 E = 02/06/2014 - 17/08/2014 Total = 32 Weeks

Gang 2:
 F = 06/01/2014 - 13/04/2014 G = 17/03/2014 - 13/04/2014
 H = 14/04/2014 - 18/05/2014 I = 19/05/2014 - 22/06/2014
 Total = 24 weeks

CLIENT	London Borough of Bromley				
PROJECT	Phase Plan				
TITLE	Bromley North Village London				
DRAWN	LW	CHECKED	TM	SCALE	1:500
DATE	Jan 2014	DRAWING NUMBER	BNV-TM-PH1-7B		



Conway House • Rochester Way • Dartford • Kent • DA1 3QU
 Tel : (020)86368822 Fax : (020)86368827