

Phase 2 - High Street
 Start Date = July 2013
 Finish Works = April 2014
 Duration = 36 Weeks
 (5 weeks Christmas Shutdown Period)

High Street:
 Footway works on the western footway to be complete up to Naval Walk by the Christmas Shutdown period

Phase 7A - East Street jcn with West Street
 Start Date = October 2014
 Finish Works = November 2014
 Duration = 4 Weeks

Phase - Naval Walk
 Start date: August 2013
 Finish works: Sept. 2013
 Duration: 6 Weeks

Phase 4 - Church Road jcn with High Street
 Start Date = April 2014
 Finish Works = July 2014
 Duration = 10 Weeks

Phase 5 - Market Square (Highway)
 Start Date = April 2014
 Finish Works = July 2014
 Duration = 10 Weeks

Phase 7 - East Street to Widmore Road
 Start Date = August 2014
 Finish Works = October 2014
 Duration = 10 Weeks

Phase 6 - Widmore Road (Highway)
 Start Date = July 2014
 Finish Works = August 2014
 Duration = 4 Weeks

East Street:
 Works to be complete up to South Street jct by the Christmas shutdown period

Phase 1 - East Street
 Start Date = July 2013
 Finish Works = Feb. 2014
 Duration = 31 Weeks
 (5 week Christmas shutdown period)

Phase 3 - Market Square (Pedestrianised Area)
 Start Date = February 2014
 Finish Works = September 2014
 Duration = 32 Weeks

CLIENT	London Borough of Bromley
PROJECT	Phase Plan
TITLE	Bromley North Village
DRAWN	LW
DATE	May 2013
CHECKED	CDR
DRAWING NUMBER	BNV-TM-PH1-7D
SCALE	1:500



Comway House • Rochester Way • Dartford • Kent • DA1 3QU
 Tel : (020)86368822 Fax : (020)86368827

FM Conway Ltd accept no responsibility for any unauthorised amendments to this drawing. COPYRIGHT RESERVED SHEET 1 OF 1 AO