


Crystal Palace Park Implementation Programme May 2017	Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Manual Progress
	Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	
	Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Progress	

ID	Task Name	Start	Finish	Timeline (2018-2025)																														
				2018				2019				2020				2021				2022				2023				2024				2025		
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
79	Undertake consultation on Phase 3	Mon 24/04/23	Fri 19/05/23																															
80	Obtain approval to proceed to Stage 4	Mon 22/05/23	Mon 22/05/23																															
81	Capital Works Phase 3 RIBA Stage 4 – Technical Design	Mon 22/05/23	Fri 20/10/23																															
82	LBB review of tender documents	Mon 23/10/23	Fri 03/11/23																															
83	Obtain necessary approvals to appoint contractor	Mon 06/11/23	Mon 06/11/23																															
84	Capital Works Phase 3 RIBA Stage 5 – Construction	Mon 06/11/23	Fri 08/11/24																															
85	Continue consultation during construction	Mon 15/01/24	Fri 09/02/24																															
86	Undertake 'open event' on completion of Phase 3 construction	Mon 02/12/24	Fri 27/12/24																															
87	Capital Works Phase 3 RIBA 6 – Handover and Close Out	Fri 08/11/24	Thu 13/11/25																															
88	Transfer of Governance to the Shadow Board	Wed 01/01/25	Wed 01/01/25																															



Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			