Appendix A

| PUBLIC PROTECTION & SAFETY PORTFOLIO - APPROVED CAPITAL PROGRAMME 2nd DECEMBER 2015 | | | | | | | | | | |
|---|--|-------------------------------|--------------------|------------------|------------------|------------------|---------------------|------------------------|--|--|
| Code | Capital Scheme/Project | Total Approved Estimate | Actual to 31.03.15 | Estimate 2015/16 | Estimate 2016/17 | Estimate 2017/18 | Estimate 2018/19 | Responsible Officer | | |
| 939446 | CCTV Control room - refurbishment | £'000's 340 | £'000's | £'000's 340 | £'000's | £'000's | | Jim McGowan | | |
| | TOTAL PUBLIC PROTECTION & SAFETY PORTFOLIO | 340 | 0 | 340 | 0 | 0 | 0 | | | |

Appendix B

| | PUBLIC PROTECTION & SAFETY PORTFOLIO - QUARTER 2 2015/16 | | | | | | | | | |
|--------|--|----------------------------------|---------------------------------|--------------------|--|--|--|--|--|--|
| Code | Capital Scheme/Project | Approved Estimate Jul 2015 | Revised Estimate Dec 2015 | Actual to 23.11.15 | Responsible Officer Comments | | | | | |
| | | £'000's | £'000's | £'000's | | | | | | |
| 939446 | CCTV Control room - refurbishment | 340 | 340 | | Tender process delayed due to formal appeal. Project anticipated completion date Qtr 4 2015/16. Contractor in the process of design and build; equipment ordered; completion expected in March 2016. | | | | | |
| | TOTAL PUBLIC PROTECTION & SAFETY PORTFOLIO | 340 | 340 | 0 | | | | | | |