

APPENDIX 1 – PROJECT UPDATE REPORT

	School/Academy	Current Project Status	Description
A2	Bromley Beacon Academy (Beacon House)	Project Complete (in defects period)	New vocational school building for existing KS4 pupils at Beacon Academy (formerly Burwood School) and expanding provision to KS5 and girls.
A5	Bromley Road Primary School	Project Complete	Refurbishment to support reorganisation of school from 3 FE infants school to 1 FE primary.
A7	Churchfields Primary School	Project Complete (in defects period)	Expansion from 1 to 2 FE. Final highways works associated with scheme undertaken earlier this year.
A8	Clare House Primary School	Project Complete (in defects period)	Demolition of existing 1FE and replacement with new 2 FE school.
A10	Crofton Infants School (SEN Unit)	Project Complete	New 'Busy Bees' SEN unit class and improvements to other SEN facilities including outdoor play.
A14	Edgebury Primary School	Project Complete (in defects period)	Expansion of school from 1FE to 2FE through refurbishment of existing school and addition of new teaching and admin block.
A16	Glebe Primary School	Project Complete (in defects period)	2FE ASD expansion through provision of new 3 storey teaching block replacing existing single storey block.
A17	Harris Academy Crystal Palace	Project Complete	Expansion from 1FE to 2FE through new accommodation and refurbishment. Final phase undertaken by Harris Federation.

	School/Academy	Project Status	Description
A23	Keston Primary School	Project Complete	New classroom and associated spaces to accommodate bulge class admitted in 2012 and new MUGA.
A43	Unicorn Primary School	Project Complete (in defects period)	Project funded with contributions from the school. Provides permanent accommodation to accommodate bulge class admitted in 2014, provides hygiene and storage space for pupils with SEN and a second school hall.
A46	Worsley Bridge Primary School	Project Complete (in defects period)	School reorganised from an junior to primary school in 2014 and expanded from 2 to 3FE in 2015. Additional accommodation delivered through refurbishment and new teaching block
B2	Bromley Beacon Academy (Orpington)	Status: Project in Delivery (Funded)	<p>This project represents the final phase in the reorganisation of arrangements for education of children with Social Emotional and Mental Health (SEMH) needs, phase 1 being the opening of Beacon House in 2016.</p> <p>This project expands and refurbishes the accommodation at the former Burwood School site to meet the needs of KS2 and KS3 pupils with a diagnosis of SEMH.</p> <p>The accommodation on site has historically been considerably under the size recommended by BB104, the DfEs guidelines for special school accommodation.</p> <p>The scheme now has planning consent. Detailed design works has been completed and the project cost updated. There is now sufficient funding to proceed with this scheme in its entirety. Due to the complexities of working at an operational SEMH school, works have been arranged across 3 phases over 3 years, with works starting summer 2016. Bromley Beacon Academy have been successful in obtaining funding from the ESFA's Condition Improvement Fund (CIF) to make improvements to the building services of the existing accommodation on site which will be delivered as part of this project.</p>

	School/Academy	Project Status	Description
B3 B4	Bishop Justus	Project in Delivery (Funded)	The scheme has planning consent and is now fully funded. It will enable the school to expand from 6 to 8 FE. Phase 1 of the project has started, but the contractor has recently entered insolvency. It is proposed that the remaining phase 1 works are tendered with the remaining phases as a single package of works.
B5	Castlecombe Primary School	Project in Delivery (Funded)	The project has planning consent and construction of the scheme is currently underway. The scheme expands the school to 2FE in KS2, providing certainty for parents of children at Dorset Road by creating an admissions link between the two schools. Planning consent allows the expansion of KS1 to 2 FE if required at a later date.
B8	Farnborough Primary School	Project in Delivery (Funded)	The permanent expansion of this school from 1 to 2 FE is cancelled following the failure of the scheme to obtain planning consent. Consideration is currently being considered to ascertain what modifications need to be made to provide sufficient space for 2 bulge classes as they pass through the school. The project budget has been reduced to reflect the reduction in the scope of any works.
B9	Leesons Primary School	Project in Delivery (Funded)	The scheme has planning consent and the contract was recently let with works starting Summer 2017. The project will permanently expand the school from 1 to 2 FE and provide a new nursery. The increased project cost reflects the final tender cost due in part to re-phasing and the need for temporary accommodation.
B10	Oaklands Primary School	Project in Delivery (Funded)	Additional funding received will enable works to start on this project during 2018. The works the local authority are seeking to progress at this stage are for a new early years block, part of the wider masterplan for the site that has planning consent. Without these works there would be insufficient suitable accommodation for the school to admit 3FE across each year group.

	School/Academy	Project Status	Description
B11	Parish CE Primary School	Project in Delivery (Funded)	The main programme of the works to expand the school from 2 to 3 FE where completed in 2015, comprising a new modular classroom block. The remaining works comprise minor improvements to the school hall and kitchen.
B12	Poverest Primary School	Project in Delivery (Funded)	<p>The project to expand the school had planning consent and works have just started, expanding the school from 1 to 2 FE and providing additional nursery places.</p> <p>The project involves the development of a new dining block and entrance, refurbishment of the existing school and conversion of the existing dining block and children and family centre into a dedicated EYFS block.</p>
B13	St George's CE Primary School	Project in Delivery (Funded)	The project is now at an advanced stage of construction with practical completion due in the autumn. The scheme expands the school from 1.5 to 2 FE, utilising a redundant undercroft and the topography of the site, along with refurbishment of the existing accommodation, to provide the required additional teaching accommodation.
B14	Stewart Fleming Primary School	Project in delivery	<p>Planning consent has been achieved for permanent scheme. A planning application has been submitted for extension of temporary permission due to separation of works into two phases.</p> <p>Works on phase 1 works, new classroom block with rooftop MUGA, are progressing in line with programme. Phase 2 works to be procured summer/autumn 2017.</p>
B17	Tubbenden Primary School (SEN Unit)	Project in delivery	The project expands the existing SEN unit at the school, bringing together the former infant and primary classes at the school, improving hygiene and sensory facilities and providing a new outside play area.

	School/Academy	Project Status	Description
B1 B6 B7 B19	Access Initiative	Ongoing	The local authority has a responsibility to provide support to enable children to access the curriculum who have and EHC plan. Most schemes involve minor adaptations, but there are some larger schemes such as at Balgowan Primary School, Coopers School and Crofton Junior School where more significant works such as the installation of lifts, hygiene rooms and structural works need to be undertaken.
B15 C1	St John's CE Primary School	(Part Funded/ Unfunded)	Proposal to expand school from 1.5 to 2 FE. School has took bulge class in 2016. The scheme would also remove the last split year teaching in a non-rural Bromley School. Planning application being developed.
B16 C2	Trinity CE Primary School	(Part Funded/ Unfunded)	Scheme has planning consent for a phased expansion from 2 to 4FE. Refurbishment works at former EDC currently delayed by delay in La Fontaine moving to the Widmore site.
C3	Marian Vian Primary School	Project in delivery (unfunded)	Local authority originally undertook feasibility of expansion from 3 to 4FE and school admitted bulge classes in 2015 and 2016. However, currently there is no need for more school places due to 2 local Free Schools opening. Scheme being developed that would address present transports issues at site, the need to find a compliant use for the former Elmers End Children and Family Centre, provide accommodation for the bulge classes, replace the dilapidated Year 6 block and if needed allow the school to expand at a later date. The scheme will be funded from S106 when it becomes available and CIF funding (if school successful in bids).
C5	St Marys Cray School	Project in delivery (unfunded)	Feasibility originally investigated the options for expansion. However, there is currently insufficient local demand. Feasibility currently investigating where there is an option to redevelop the school, including the neighbouring former Duke Youth Centre.
D1	Blenheim Primary School	Project in development – on hold	Feasibility undertaken on expansion of the school from 1 to 2FE following the school taking a bulge class in 2015. Preferred option agreed with school, but currently insufficient demand to progress scheme. Project in abeyance.

	School/Academy	Project Status	Description
D2	Chislehurst St Nicholas	Project in development – cancelled	Feasibility undertaken on expansion of school from 1 to 2 FE due to local demand for additional primary places. Feasibility undertaken on relocation of school to new site owned by CE Diocese of Rochester and options expansion of existing site. Project suspended due to difficulties in developing any deliverable options.
D3	Dorset Road Infants School	Feasibility	Feasibility undertaken on options for supporting the increase of the school's PAN from 25 to 30 and addition of a school nursery. Linked to proposals being delivered at Castlecombe. Project current in abeyance due to lack of funding.
D4	Green Street Green Primary School	Feasibility	Feasibility undertaken on options for expanding the school from 2 to 3 FE. Proposals currently in abeyance due to lack of demand and insufficient funding.
D5	Mead Road Infants School	Feasibility	Feasibility undertaken. Feasibility study presented to William Willett Trust. The local authority has no plans to proceed with works at the school.
D6	Ravens Wood School	Feasibility	Feasibility undertaken in partnership into expansion of the school. Currently insufficient need due to secondary Free Schools approved.