

APPENDIX 1 – PROJECT UPDATE REPORT

	School/Academy	Current Project Status	Description
B1	Beacon Academy Orpington	Project in Delivery (Funded)	<p>This project represents the final phase in the reorganisation of arrangements for education of children with Social Emotional and Mental Health (SEMH) needs, phase 1 being the opening of Beacon House in 2016. The accommodation on site has historically been considerably under the size recommended by BB104, the DfE’s guidelines for special school accommodation.</p> <p>Phase 1 which delivered external works was completed in Autumn 2019. Phase 2 which includes the new build block and partial refurbishment was completed in May 2019. Phase 3 which completes refurbishment is in the process of being awarded.</p>
B2	Bishop Justus	Project in Delivery (Funded)	The scheme expands the school from 6 to 8 Forms of Entry. The contract for the remaining works was awarded in March 2018 with completion due in 2019.
B3	Bromley Trust Academy (Nightingale PRU)	Project in Delivery (Funded)	New facilities to tackle inadequacies in current accommodation. A consultant is currently being procured to undertake the feasibility and design of the proposal.
B4	Oaklands Primary School	Project in Delivery (Funded)	Phase 1 works are due to complete in August 2019. Without these works there would be insufficient suitable accommodation for the school to admit 3FE across each year group and comply with class size legislation in KS1.
B5	Pickhurst Primary School (SEN & Access)	Project in Delivery (Funded)	In support of a new SEN resource provision, existing class spaces are being remodelled to provide New Hygiene and sensory room along with refurbishment of class spaces and dedicated outside play space. Contract awarded with works being undertaken summer 2019.

	School/Academy	Current Project Status	Description
A41	Poverest Primary School	Project in Delivery (Funded)	The project to expand the school from 2 to 3 Forms of Entry has involved the development of a new dining hall and entrance block, refurbishment of the existing school and conversion of the existing dining hall and children and family centre into a dedicated EYFS block. All works are now complete with the exception of some minor external adaptations and the project is in the defects phase.
B6	Stewart Fleming Primary School	Project in Delivery (Funded)	Final Phase of building works was awarded in May 2018 to enable expansion of the school from 2 to 3 Forms of Entry. Involves demolition of existing building, new 2 storey block with roof top play deck and refurbishment works. However, the contractor went into administration and the works have had to be re-tendered. The summer enabling works contract has been awarded and the Main Phase 2 works are due to be awarded by the Executive on 10 July 2019 with completion summer 2020.
B7	Trinity CE Primary School	Project in Delivery (Funded)	Refurbishment works at the former EDC to provide sufficient space for the school to admit to expand to 3FE. Tender in the process of being awarded.
C1	Farnborough School	Project in Delivery (On hold)	Following decision of planning appeal project is currently on hold.
C2	Red Hill Primary School	Project in Delivery (Unfunded)	Feasibility work underway on increasing the school KS2 Published Admission Number from 110 to 120, in order to ensure that all pupils leaving Mead Road Infant School have a guaranteed place at KS1 to KS2 transfer. Space planning and initial feasibility work complete.

	School/Academy	Current Project Status	Description
C3	St John's CE Primary School	Project in Delivery (Unfunded)	Proposal to expand school from 1.5 to 2 FE. School has taken bulge class in 2016. The scheme would also remove the last split year teaching in a non-rural Bromley School. Planning application has been developed but not submitted as school is currently ranked as Requires Improvement.
B7/ C4	Trinity CE Primary School	Project in Delivery (Unfunded)	Scheme has planning consent for a phased expansion from 2 to 4FE. New teaching and link blocks currently on hold until sufficient need and funding available.
C5	Marian Vian Primary School	Project in Delivery (Unfunded)	Local authority originally undertook feasibility of expansion from 3 to 4FE and school admitted bulge classes in 2015 and 2016. However, currently there is no need for additional school places due to 2 local Free Schools opening. Scheme being developed that would address present transports issues at site, the need to find a compliant use for the former Elmers End Children and Family Centre, provide accommodation for the bulge classes, replace the dilapidated Year 6 block and if needed allow the school to expand at a later date. The scheme will be funded from S106 when it becomes available and CIF funding (if school is successful in bidding). Planning application due to be determined July 2019.
C7	St Mary Cray Primary School	Project in Delivery (Unfunded)	Feasibility was completed during 2017 investigating whether there is an option to redevelop the school, including the neighbouring former Duke Youth Centre. Options from the feasibility to be further developed.