ENVIRONMENT &	COMMUNIT	TY PORTF	OLIO - APP	ROVED CAPITAL PROGRAMME 2021/22 2nd QUARTER MONITORING
		JARTER 2		
Capital Scheme/Project	Revised Estimate July 2021	to 04.10.21	Estimate Nov 202	Responsible Officer Comments
COLUMN SULL VICTORIAN DEPORT	£'000	£'000	£'000	J
SCHEMES FULLY FUNDED BY TRANSPORT FOR LONDON	0		2,200	
Cycling on Greenways	0	0	0	PM to delete commitments on Confirm - scheme is complete.
Borough Transport Priorities (not allocated)	0	Cr 2	140	Budget holder to review scheme and clarify spend and delivery programme for 2019-20. £100k additional budget was added from LIP 2019 allocation.
Biking Boroughs	0	0	34	
TFL - New funding streams		0		
Maintenance	0	1	654	£311k of budget has been re-phased from 2019/20 to 2020/21 to reflect the anticipated spend in 2019/20.
Borough Cycling	0	0	Cr 20	
LIP Formula Funding	0	560	687	Due to the ambitious nature of the Clock House Corridor scheme with the need for significant member and public engagement, officers have discussed with TfL and taken the opportunity to carry forward £415k to cover the cost of this project in 2020/21.
Bus Stop Improvement works	0	0	Cr 35	
Flexi Lane	0	0	4	
Shortlands Liveable Neighbourhood	0	47		New scheme - allocation of £149k added as per LIP 2019 allocation.
Cycleways	0	0	Cr 379	
Bus Priority Programme	0	Cr 50	119	New scheme - allocation of £350k added as per LIP 2019 allocation. Added £10k in the Feb 2020 EXEC report - funded from a £10k contribution from the Royal Borough of Greenwich.
Bikeability	0	32	Cr 33	New scheme - allocation of £64k added as per LIP 2019 allocation.
Cycle Parking	0	0	189	·
Widmore Road - BNV	0	0	105	This scheme and budget is being reviewed and £105k of budget has been re-phased to 2020/21.
TFL - Street space Plan	0	35	193	
DfT Emergency Active Travel Fund (EATF)	0	2	Cr 22	
TOTAL SCHEMES FULLY FUNDED BY TRANSPORT FOR LONDON	0	626	3,830	

ENVIRONMENT &	-				ROVED CAPITAL PROGRAMME 2021/22 2nd QUARTER MONITORING
	•			021/22	
	Revised		uals		
	Estimate		0	Estimate	
Capital Scheme/Project	July 2021				Responsible Officer Comments
	£'000	£	2'000	£'000	
OTHER					
Winter maintenance - gritter replacement	0		0	318	4 No. Gritter replacements will take place this summer following a recent tender exercise. The total cost will be £318K with £31K being brought forward from 2022/23 budget.
Orpington Public Realm Improvements	0		0	34	Balance of funding being utilised for minor redesigns to scheme. Works are due to be completed this financial year, subject to weather and contractor availability.
Beckenham Town Centre improvements		0:-	0.5	106	This scheme is funded by TfL, and most aspects of the capital works are now complete. Tree planting is currently underway, and enhancements to the street lighting await commencement. Following completion of capital works, a post completion report and safety audit must be undertaken. It is expected that most of this work will be completed within this financial year 2019/20, with some budget being used in 2020/21 to manage remedial works to paving.
Gosshill Road	0	Cr	25	Cr 2	Funded from TfL and S106. Works completed. Budget to be reviewed.
Orpington Railway Station	0		0	49	Funded from TfL and S106. £48k of budget has been re-phased from 2019/20 to 2020/21 to link in with the forthcoming Crofton Road cycle route.
Central Depot Wall Scheme	0		n	154	Approved by Executive in March 2018. Budget of £716k funded from £163k carry forward & £553k from Infrastructure Investment. Additional budget of £115k was agreed by the Executive in January 2020. Structural Engineer (consultant) appointed. Contractor appointed and contract started on 1 June 2020 anticipated to take 24 weeks to complete.
Depot Improvement Scheme	0		73	145	Approved by Exec on 11th July 2018 Consultancy services for the scheme have been appointed and new PM to be recruited. PM appointment Only consultancy costs anticipated this FY - budget to be re-phased to reflect this. Design work anticipated to take 9 months with delivery of scheme a further 12-18 months.
Street Lighting Invest to Save Initiative	0	Cr	4	23	Additional works will be ongoing during the next six months as part of the project and re-phasing of £193k from 2019/20 to 2020/21 has been undertaken.
Street Lighting Invest to Save Initiative (2)	1,438		0	1,438	New scheme approved in July 2021 - £1,438k (21/22) and a further £1,726k (22/23).
Salix Street Lighting LED Upgrade	0	Cr	60	103	Approved Exec 18/09/19 - street lighting LED upgrade project, included as part of the existing highways drawdown contract. Works are underway, and are expected to be completed by July / August 2021. So far, approx. 3640 lanterns have been replaced, with 500 left to go.
Betts Park Canal Bank Stabilisation Project	0	<u> </u>	0	8	Approved Executive 14/09/16 - works are required to limit the risk to the Council of further claims for damage to properties at Betts Park Canal Bank. Small works to be carried out before financial year end. Budget will be fully utilised.
Highway Investment				Cr 207	Approved Exec 18/10/16, Council 09/12/16, £11.8m for investment in planned highway maintenance funded from capital receipts. These works are underway but will not be completed this financial year, therefore £1,400k has been re-profiled into 2020/21.
Local Highways Maintenance (Potholes,	0	Cr	0		Scheme completed. Remaining budget to be utilised before financial year end.
damaged roads etc)	0		0	1	, g = 1.2 g = 1.2 = 2.2 = 2.2 = 3.2 =
Emergency Travel Fund	0		0	41	
Scadbury Park Moated Manor	Cr 13		0	133	Approved by Exec Feb 2018 - £60k revenue and £95k Historic England. Full budget to be utilised this FY.
Feasibility Studies	0		0	40	£10k budget per year for feasibility works.
BMX Track at Hoblingwell Wood Recreation Ground	0		0	276	
	1		16		

APPENDIX B

ENVIRONMENT & COMMUNITY PORTFOLIO - APPROVED CAPITAL PROGRAMME 2021/22 2nd QUARTER MONITORING									
	1st Ql	JARTER 2	021/22						
	Revised	Actuals	Revised						
	Estimate	to	Estimate						
Capital Scheme/Project	July 2021	04.10.21	Nov 2021	Responsible Officer Comments					
	£'000	£'000	£'000						
TOTAL ENVIRONMENT & COMMUNITY									
SERVICES PORTFOLIO	1,425	609	6,490						