RENEWAL & RECREATION PORTFOLIO - APPROVED CAPITAL PROGRAMME 6th FEBRUARY 2013

		n			1			n	
Capital Scheme/Project	Total Approved Estimate	31.3.12	Estimate 2012/13	2013/14	2014/15	Estimate 2015/06	Estimate 2016/17	Responsible Officer	Remarks
	£'000's	£'000's	£'000's	£'000's	£'000's	£'000's	£'000's		
LIBRARIES & MUSEUMS Central Library/Churchill Theatre - chillers and controls Orpington library relocation Bromley Museum at the The Priory Penge/Anerley Libraries - 46 Green Lane	460 1944 2468 689		58 0	169 689	2000			Colin Brand	LABGI £1,022k, S106/Town Centre Imp. fund £699k, £223k LBB Extension of existing museum into former Orpington Library site; £1,980k HLF funding Development of new library (Executive 06/02/13)
TOTAL LIBRARIES & MUSEUMS	5561	1859	146	1315	2000	241	0		
LEISURE TRUST CLIENT - RECREATION									
<u>Leisure Centres</u> Biggin Hill Leisure Centre Pavilion Leisure Centre - redevelopment & refurbishment Bromley MyTime Investment Fund	5181 5025 574	4981 4038 0	200 987 574					Colin Brand Colin Brand Colin Brand	£5.5m approved by Council 29/6/10; £3m from revenue budget
TOTAL LEISURE TRUST CLIENT	10780	9019	1761	0	0	0	0		
Feasibility Studies - Biggin Hill Heritage Centre - other	142 40	61 0	81 0	10	10	10	10	Marc Hume Marc Hume	Funded by S106 contributions
OTHER Bromley North Village Public Realm Improvements	6667	130	1955	3492	1090				Renewal and improvement of Bromley North; £3,390k TfL; £1,829k GLA Outer London Fund; £38k private sector
Outer London Fund - Bromley, Penge & Orpington Town Centres	217	211	6					Kevin Munnelly	Christmas lights - 100% GLA Outer London Fund grant
TOTAL OTHER	7066	402	2042	3502	1100	10	10		
TOTAL RENEWAL & RECREATION PORTFOLIO	23407	11280	3949	4817	3100	251	10		

RENEWAL & RECREATION PORTFOLIO - APPROVED CAPITAL PROGRAMME 6th FEBRUARY 2013											
			2012/13								
Capital Scheme/Project	Actual to 31.3.12	Approved Estimate	Actual to 05/12/12	Revised Estimate	Comments for Q3 monitoring						
	£'000's	£'000's	£'000's	£'000's							
LIBRARIES & MUSEUMS											
Central Library/Churchill Theatre - chillers and controls	3	457	0	0	Postponed. Members considering the future of the building. Advisable to retain the project, given the age of the plant and it's H&S liabilities, until there is a clear decision to dispose/demolish the site. Request to move budget to 2013/14.						
Orpington library relocation	1856	88	-4	88							
Bromley Museum at the The Priory	0	180	0	58	Expenditure delayed awaiting confirmation of funding from Heritage Lottery Fund. Bid for implementation of scheme scheduled for submission December 2013.						
Penge/Anerley Libraries - 46 Green Lane	0	0	0	0	Scheme approved by Executive 06/02/13						
TOTAL LIBRARIES & MUSEUMS	1859	725	-4	146							
LEISURE TRUST CLIENT - RECREATION											
Leisure Centres											
Biggin Hill Leisure Centre	4981	200	0	200							
Pavilion Leisure Centre - redevelopment & refurbishment	4038	987	694	987							
Bromley MyTime Investment Fund	0	574	132	574	Balance of expenditure committed for costs relating to works on Pavilion Leisure Centre						
TOTAL LEISURE TRUST CLIENT	9019	1761	826	1761							
TOTAL LEISORE TROST CLIENT	9019	1701	020	1701							
Feasibility Studies - Biggin Hill Heritage Centre	61	81	71	81	Funded by S106 contributions						
- other	0	10	0	0	No suitable projects planned for 2012/13						
OTHER											
Bromley North Village Public Realm Improvements	130	3543		1955							
Bromley North Village Public Realm improvements	130	3543	0	1955	Expenditure rephased due to delays in securing detailed agreements with funding partners, particularly obtaining clarification and approval for use of the term contractor. Additional design work has been undertaken to consult with stakeholder groups, including plans for re-routing of public transport which has now been agreed with London Buses.						
Outer London Fund - Bromley, Penge & Orpington Town Centres	211	6	-8	6	100% GLA Outer Fund grant						
	400	00.10		00.10							
TOTAL OTHER	402	3640	63	2042							
TOTAL RENEWAL & RECREATION PORTFOLIO	11280	6126	885	3949							