

PART ONE - PUBLIC

Decision Maker:	RENEWAL & RECREATION PORTFOLIO HOLDER		
Date:	For pre-decision scrutiny by the Renewal & Recreation PDS Committee on 2nd September 2014		
Decision Type:	Non-Urgent	Executive	Non-Key
Title:	CAPITAL PROGRAMME MONITORING - 1ST QUARTER 2014/15		
Contact Officer:	Martin Reeves, Principal Accountant (Technical & Control) Tel: 020 8313 4291 E-mail: martin.reeves@bromley.gov.uk		
Chief Officer:	Director of Finance		
Ward:	All		

1. Reason for report

On 16th July 2014, the Executive received the 1st quarterly capital monitoring report for 2014/15 and agreed a revised Capital Programme for the four year period 2014/15 to 2017/18. The report also covered any detailed issues relating to the 2013/14 Capital Programme outturn, which had been reported in summary form to the June meeting of the Executive. This report highlights in paragraphs 3.1 to 3.6 changes agreed by the Executive in respect of the Capital Programme for the Renewal & Recreation Portfolio. The revised programme for this portfolio is set out in Appendix A, details on the 2013/14 outturn are included in Appendix B and detailed comments on scheme progress as at the end of the first quarter of 2014/15 are shown in Appendix C.

2. RECOMMENDATION(S)

The Portfolio Holder is asked to note and confirm the changes agreed by the Executive in July.

Corporate Policy

1. Policy Status: Existing Policy: Capital Programme monitoring and review is part of the planning and review process for all services. Capital schemes help to maintain and improve the quality of life in the borough. Affective asset management planning (AMP) is a crucial corporate activity if a local authority is to achieve its corporate and service aims and objectives and deliver its services. The Council continuously reviews its property assets and service users are regularly asked to justify their continued use of the property. For each of our portfolios and service priorities, we review our main aims and outcomes through the AMP process and identify those that require the use of capital assets. Our primary concern is to ensure that capital investment provides value for money and matches the Council's overall priorities as set out in the Community Plan and in "Building a Better Bromley".
 2. BBB Priority: Excellent Council
-

Financial

1. Cost of proposal: Total increase of £0.8m over the 4 years 2014/15 to 2017/18, mainly due to re-phasing of expenditure from 2013/14 (see para 3.5).
 2. Ongoing costs: Not Applicable
 3. Budget head/performance centre: Capital Programme
 4. Total current budget for this head: £8.1m for the Renewal & Recreation Portfolio over four years 2014/15 to 2017/18
 5. Source of funding: Capital grants, capital receipts and earmarked revenue contributions
-

Staff

1. Number of staff (current and additional): 0.25 fte
 2. If from existing staff resources, number of staff hours: 9 hours per week
-

Legal

1. Legal Requirement: Non-Statutory - Government Guidance
 2. Call-in: Not Applicable
-

Customer Impact

1. Estimated number of users/beneficiaries (current and projected): N/A
-

Ward Councillor Views

1. Have Ward Councillors been asked for comments? N/A
2. Summary of Ward Councillors comments: N/A

3. COMMENTARY

Capital Monitoring – variations agreed by the Executive on 16th July 2014

- 3.1 A revised Capital Programme was approved by the Executive in July, following final outturn figures for 2013/14 and a detailed monitoring exercise carried out after the 1st quarter of 2014/15. The base position was the revised programme approved by the Executive on 12th February 2014, as amended by variations approved at subsequent Executive meetings. All changes on schemes in the Renewal & Recreation Programme are itemised in the table below and further details are included in paragraphs 3.2 to 3.6. The revised Programme for the Renewal & Recreation Portfolio is attached as Appendix A. Appendix B includes details of the final outturn in 2013/14 and Appendix C shows actual spend against budget in the first quarter of 2014/15, together with detailed comments on individual schemes.

	2014/15 £000	2015/16 £000	2016/17 £000	2017/18 £000	TOTAL 2014/15 to 2017/18 £000
Programme approved by Executive 12/02/14	6,974	251	10	10	7,245
Penge/Anerley Libraries (Executive 02/04/14) (see para 3.2)		29			29
Approved Programme prior to 1st Quarter's Monitoring	7,003	251	10	10	7,274
 <u>Variations approved by Executive 16/07/14</u>					
Proposed scheme deletions following review of programme (see para 3.3)	-50				-50
Parks for People/Crystal Palace Park Subway (see para 3.4)	8				8
Net underspendings in 2013/14 rephased into 2014/15 (see para 3.5)	865				865
Schemes rephased from 2014/15 into later years (see para 3.6)	-300	250	50		0
Total Amendment to the Capital Programme	523	250	50	0	823
 <u>Total Revised R&R Programme</u>	 7,526	 501	 60	 10	 8,097

3.2 Penge/Anerley Libraries – approval of additional costs

At its meeting in April, the Executive considered a report on the outcome of the tendering process for the award of contract to fit out 46 Green Lane as the new Penge Library and approved the inclusion of an additional £29,000 in the programme.

3.3 Deletion of schemes following a review of the whole programme

Following consideration of the 3rd quarterly capital monitoring report for 2013/14 at the February meeting, a comprehensive review of the programme was carried out, with particular emphasis on schemes that had mostly remained dormant for a number of years or had completed some time ago, but had remained in the programme with residual scheme balances. Council Directors had considered all such schemes, had agreed a list for deletion and had agreed that, should there be a requirement for any of these to proceed in the future, a new bid for funding would need to be submitted. The residual budget for one Renewal & Recreation Portfolio scheme, the Orpington Library relocation scheme, which had completed some time ago, was deleted from the programme (a reduction of £50k in 2014/15).

3.4 Net addition re Parks for People and Crystal Palace Subway (£8k increase)

On 1st April 2014, the Renewal and Recreation Portfolio Holder agreed to the reallocation of £29k of the budget for Parks for People (total budget £50k) to provide match-funding for the Crystal Palace Subway feasibility study scheme. The scheme (total cost £58k) will be part-funded (£29k) by a grant from English Heritage and the remaining £21k of the Parks for People

budget has been removed from the programme. The Executive approved the net addition of £8k in July.

3.5 Net underspendings in 2013/14 re-phased into 2014/15

The 2013/14 Capital Outturn was reported to the Executive on 10th June 2014. The final capital outturn for the year for Renewal & Recreation Portfolio schemes was £3,345k compared to a revised budget of £4,220k approved by the Executive in February. After allowing for minor adjustments that were not rephased, a total of £865k was re-phased into 2014/15. This was mainly due to delays on the Bromley North Village scheme. Details of the 2013/14 outturn for this Portfolio are set out in Appendix B.

3.6 Schemes rephased from 2014/15 into later years

As part of the 1st quarter monitoring exercise, £300k has been re-phased from 2014/15 into later years to reflect revised estimates of when expenditure on the Bromley North Village scheme is likely to be incurred. This has no overall impact on the total approved estimate for the capital programme. Further details and comments are provided in Appendix C.

Post-Completion Reports

3.7 Under approved Capital Programme procedures, capital schemes should be subject to a post-completion review within one year of completion. After major slippage of expenditure in recent years, Members confirmed the importance of these as part of the overall capital monitoring framework. These reviews should compare actual expenditure against budget and evaluate the achievement of the scheme's non-financial objectives. No post-completion reports are currently due for the Renewal & Recreation Portfolio, but this quarterly report will monitor the future position and will highlight any further reports required.

4. POLICY IMPLICATIONS

4.1 Capital Programme monitoring and review is part of the planning and review process for all services.

5. FINANCIAL IMPLICATIONS

5.1 These were reported in full to the Executive on 16th July 2014. Changes agreed by the Executive for the Renewal & Recreation Portfolio Capital Programme are set out in the table in paragraph 3.1.

Non-Applicable Sections:	Legal and Personnel Implications
Background Documents: (Access via Contact Officer)	Departmental monitoring returns June 2014. Approved Capital Programme (Executive 12/02/14). Capital Outturn report (Executive 10/06/14) and Q1 monitoring report (Executive 16/07/14).