Appendix A

	CARE SERVICES PORTFOLIO - APPROVED CAPITAL PROGRAMME 26th NOVEMBER 2014										
		Total									
		Approved	Actual to	Estimate	Estimate	Estimate	Estimate				
Code	Capital Scheme/Project	Estimate	31.3.14	2014/15	2015/16	2016/17		Responsible Officer	Remarks		
		£'000's	£'000's	£'000's	£'000's	£'000's	£'000's				
	SOCIAL CARE										
	Care Homes - improvements to environment for older people	290	288	2	0	0		Lorna Blackwood	100% government grant		
	PCT Learning Disability reprovision programme	11004	10154	0	850	0		Colin Lusted	Fully funded by PCT		
	Social care grant	3079	125	935	2019	0	0	Lorna Blackwood	100% government grant		
	Mental health grant	331	5	0	326	0		Lorna Blackwood	100% government grant		
	Supporting Independence - Extra Care Housing	20	1	19	0	0		Lorna Blackwood	100% government grant		
	Transforming Social care	145	77	68	0	0		Angela Buchanan	100% government grant		
	Manorfield - Temporary Accommodation	563	0	450	113	0		Sara Bowrey			
907562	Mobile technology to support children's social workers	71	39	0	32	0	0	Kay Weiss	100% grant		
			_								
950000	Feasibilty Studies	40	0	10	10	10	10	David Bradshaw			
	TOTAL SOCIAL CARE	15543	10689	1484	3350	10	10				
	HOUSING										
950792	Payment in Lieu Fund - unallocated	4550	3521	962	67	0	0	Kerry O'Driscoll	Expenditure subject to cash receipts (S106) from Affordable Housing Policy		
950792	Payment in Lieu Fund - unanocated	4550	3521	962	67	U	U	Kerry O Driscoii	Experialture subject to cash receipts (\$100) from Allordable Housing Policy		
914110	London private sector renewal schemes	3169	2681	130	180	178	0	Steve Habgood	100% external funding		
950501	Empty Homes Programme	450	47	403	0	0	0	Steve Habgood	100% external funding		
	Renovation Grants - Disabled Facilities	8710	5540	1286	942	942		Steve Habgood	Govt grant £743k in 2014/15 and assume £942k pa in 2015/16 and 2016/17		
	TOTAL HOUSING	16879	11789	2781	1189	1120	0	ŭ			
	OTHER										
941529	Star Lane Traveller Site	250	41	139	70	0	0	Sara Bowrey	Urgent water and drainage works (statutory duty)		
	TOTAL OTHER	250	41	139	70	0	0				
	TOTAL CARE REPUICES PORTEGUIO	20070	20540	4404	4000	4420	10				
	TOTAL CARE SERVICES PORTFOLIO	32672	22519	4404	4609	1130	10				

Appendix B

	CARE SERVICES PORTFOLIO - APPROVED CAPITAL PROGRAM	IME 26th NOV				
		Actual to	Approved Estimate Jul	Actual to	Revised Estimate Nov	
Code	Capital Scheme/Project	31.3.14	2014	18.09.14	2014	Responsible Officer Comments
		£'000's	£'000's	£'000's	£'000's	
	SOCIAL CARE					
950802	Care Homes - improvements to environment for older people	288	2	0	2	This funding was provided to support care homes in the voluntary/independent sector to improve the environment in care homes for older people. Care homes are able to "bid" to the Council for this funding and there are criteria agreed for this.
950804	PCT Learning Disability reprovision programme	10154	0	-52	0	The capital is for uses associated with the reprovision of NHS Campus clients to the community and projects relating to the closure of the Bassetts site. For 14/15 expenditure - we still await final invoices for 3 schemes (118 Widmore Road, 44 Bromley Road and the CLDT move to Penge) and current year forecast is £0. £850K carried forward into 15/16. This is predominantly going to be used for alternative day service provision following the closure of the Bassetts day centre. LD day activities are currently being reviewed and expenditure is not expected to occur until 15/16. Please note that the NHS are entitled to require the return of the remaining capital sum.
	Social care grant Mental health grant	125	2954 326	0		This funding is made available to support reform of adult social care services. To date, these have been funded by the Council. As the new legislation for adult social care becomes clearer it is likely that this funding will be used to support the changes required. £175k has been committed. This is for the capital works to Council owned learning disability properties as agreed by Executive in 2013. Bid for £260k is being considered in respect of proposed investment in older people day opportunity services. We may also be bidding for some funding for extra care housing in Jan 2015 and need to keep a further £500k at this stage in 14/15. Rephased the remaining £2 0.00k into 15/16. This funding is made available to support reform of adult social care services. To date, these have been funded
950815	Supporting Independence - Extra Care Housing	1	19	5	19	by the Council. As the new legislation for adult social care becomes clearer it is likely that this funding will be used to support the changes required. Rephased £326k into 15/16 This funding is available for specialist equipment/adaptations in extra care housing to enable schemes to
						support people with dementia or severe physical disabilities.
950816	Transforming Social care	77	68	0	68	We plan to use this money during 14/15 to support the SCIS gateway review process.
950818	Manorfields - Temporary Accommodation	0	0	0	450	£563k approved by Executive 15/10/14 for the refurbishment at Manorfields. We intend to complete 80% of the project in 14/15 and remaining 20% in 15/16 subject to planning permission
907562	Mobile technology to support children's social workers	39	32	0	0	We are unable to progress the mobile working plans and expenditure during the roll out of Windows 7 and data protection issues are resolved. Rephased £32k into 15/16.
950000	Feasibilty Studies TOTAL SOCIAL CARE	0 10689	10 3411	-47	10 1484	
	TOTAL SOCIAL CARE	10009	3411	-47	1404	
950792	HOUSING Payment in Lieu Fund - unallocated	3521	962	434	962	Spend for Site K allocation of £605,000 (start on site tranche) is now expected to be delayed until Qtr 4 14/15 based on some delays in the early stages of the development. The remaining expenditure related to the acquisition of residential properties is expected to be concluded in Qtr 3 14/15
914110	London private sector renewal schemes	2681	295	25	130	Discussions planned with AD (Adult Social Care) to consider changing criteria to help most vulnerable, in order to best target funding. Applications for empty property work are being funded through Empty Homes Programme (which ends March 2015). A training session for care managers and other social services staff has been arranged in Oct to maximise the benefit of this funding. Rephased £165k from 14/15, £13k from 15/16 into 16/17 (£178k) as the work will continue beyond 14/15.
950501	Empty Homes Programme	47	403	34	403	Take-up has increased and the scheme is being heavily targetted. 13 additional potential properties have been identified and negotiations are underway.
916xxx	Renovation Grants - Disabled Facilities	5540	1535	447	1286	In Qtr 1 14/15 monitoring, we assumed that there would be additional grants of £282k. However, it should be £33k instead, as the additional grants comes into effect from 15/16.
	TOTAL HOUSING	11789	3195	940	2781	
941529	OTHER Star Lane Traveller Site	41	209	0	139	The property division have now commenced this project and are currently working through the full specification with Thames Water. At this stage they are confident that the work will progress during the current financial year, however the full specification has not been completed yet. It is likely that the completion date will be in Qtr1 15/16. Rephased £70k into the next financial year
	TOTAL OTHER	41	209	0	139	
	TOTAL CARE CERVICES PORTEGUIO	00510	6015	-	4.0.	
	TOTAL CARE SERVICES PORTFOLIO	22519	6815	893	4404	