



BROMLEY CIVIC CENTRE, STOCKWELL CLOSE, BROMLEY BRI 3UH

TELEPHONE: 020 8464 3333

CONTACT: Kerry Nicholls
kerry.nicholls@bromley.gov.uk

DIRECT LINE: 020 8313 4602

FAX: 020 8290 0608

DATE: 17 March 2014

EDUCATION POLICY DEVELOPMENT AND SCRUTINY COMMITTEE

Meeting to be held on Tuesday 18 March 2014

Please see the attached report marked “to follow” on the agenda.

- 7a BASIC NEEDS PROVISION UPDATE (CAPITAL) INC UPDATE ON THE
GLEBE EXPANSION (Pages 3 - 20)**

*Copies of the documents referred to above can be obtained from
www.bromley.gov.uk/meetings*

This page is left intentionally blank

Report No.
ED14028

London Borough of Bromley

PART ONE - PUBLIC

Decision Maker: EDUCATION PORTFOLIO HOLDER

For Pre-Decision Scrutiny by the Education Policy Development and Scrutiny Committee on 18th March 2014.

Decision Type: Non-Urgent Executive Key

Title: BASIC NEEDS PROVISION UPDATE REPORT 7 (CAPITAL) INC UPDATE ON THE GLEBE EXPANSION

Contact Officer: Jane Bailey, Interim Assistant Director: Education
Tel: 020 8313 4146 E-mail: jane.bailey@bromley.gov.uk

Robert Bollen, Head of Strategic Place Planning
Tel: 020 8313 4697 E-mail: robert.bollen@bromley.gov.uk

Chief Officer: Executive Director of Education, Care & Health Services

Ward: (All Wards);

1. Reason for report

To update Members on progress in delivering the Basic Need Programme and to set out the forward programme for the period 2014-17, the current position of the Glebe School expansion project and to detail the proposed expenditure of Section 106 funding as part of the programme.

2. **RECOMMENDATION(S)**

- 2.1 That the Education PDS Committee note the updated 2014-17 Basic Need Programme outlined at Appendix 1.
- 2.2 That Members note Bromley's recent Basic Need Capital Grant allocation for 2014-17
- 2.3 That Members note the update on progress of the Glebe School expansion project
- 2.4 That the Portfolio Holder for Education approves the updated list of schemes as outlined at section Appendix 1.
- 2.5 That the Portfolio Holder for Education request the Executive release the Section 106 money to the projects listed within Appendix 2 of this report.
- 2.6 That the Portfolio Holder for Education agrees the procurement and award of contract of schemes within the Basic Need Programme through traditional procurement, the

Lewisham Modular Buildings Framework or through the devolution of Basic Need Capital Grant to schools.

- 2.7 Authorise the Director of Children and Young People Services to seek planning permission for schemes at the appropriate time when required**

Corporate Policy

1. Policy Status::Existing Policy
 2. BBB Priority: Children and Young People
-

Financial

1. Cost of proposal: £64,211,000
 2. Ongoing costs: Non-Recurring Cost
 3. Budget head/performance centre: Education Capital Programme
 4. Total current budget for this head: £63,239,805
 5. Source of funding: DfE Basic Need Capital Grant, DfE Capital Maintenance Grant, S106 Fundung, DSG
-

Staff

1. Number of staff (current and additional):
 2. If from existing staff resources, number of staff hours:
-

Legal

1. Legal Requirement: Statutory Requirement Section 14 Education Act 1996
 2. Call-in: Applicable
-

Customer Impact

1. Estimated number of users/beneficiaries (current and projected):
-

Ward Councillor Views

1. Have Ward Councillors been asked for comments? No
2. Summary of Ward Councillors comments:

3. COMMENTARY

3.1 This report provides an update on the Council's Basic Need Programme that supports the provision of sufficient pupil places through improvements to and expansion of Bromley Schools.

3.2 The Council receives Basic Need Capital Grant from the DfE to support the delivery of sufficient school places. The Council's award for the period 2011-17 is outlined below.

2011-12 allocation	£4,496,771
Autumn 2011 exceptional in-year allocation	£1,277,936
2012-13 allocation	£2,404,519
Spring 2012 exceptional in-year allocation	£1,590,436
2013-15 allocation	£9,968,079
2015-16 allocation	£20,635,153
2016-17 allocation	£21,666,911
Contribution from DfE Capital Maintenance Grant underspend	£1,200,000
Total allocation to date:	£63,239,805

3.3 The Council where possible will make use of other capital grants, S106 funding and other available resources in order to maximise resources available in the delivery of the programme.

3.4 The Basic Need programme is responding to the significant increase in pupil numbers in Bromley, driven by increases in the dwelling stock, the birth rate, benefit changes and migration. The 3,820 applications for reception class places for September 2013 exceeded forecasts and the 3,733 available school places. Based on applications to date it is expected that there will be approximately 4,000 reception places needed for the September 2014 intake.

3.5 To address this additional demand the Council has undertaken a number of measures to increase the supply of places. This report sets out the details of work so far and future programme to meet demand and provides details of schools where feasibilities are currently being undertaken to support permanent expansion or provide bulge classes.

3.6 The programme of proposed primary school expansions detailed within this report builds upon the recommendations of the Report on School Expansions considered by the Education PDS Committee on 17 September 2013.

3.7 In order to ensure sufficient capacity in the primary sector during Summer and Autumn 2013 the Council undertook feasibilities at a number of Bromley schools. Following review of the feasibility studies and discussions with schools the Council has ranked projects in order of positional programme:

- Priority 1 - those schemes in delivery or urgently required in order to ensure sufficiency of places.
- Priority 2 – those schemes that may be required to satisfy future demand, or where further developmental work is required

In both these instances we will be undertaking further work to progress the scheme design so that they can be quickly implemented if there is sufficient pupil demand.

School	Option	Outcome	Priority
Bromley Road Infants School	Re-organisation from 3 FE Infants School to 1 Primary School with option for bulge classes	Remodelling and refurbishment scheme agreed with school and progressing to detailed design stage.	Priority 1
Chislehurst St Nicholas CE Primary School	Investigation into options for relocation addressing suitability concerns as either a 1FE or expanded 2FE school	2 FE option being taken forward as preferred option following conversations with school and Diocese of Rochester.	Priority 2
Clare House Primary School	Expansion from 1 to 2 Forms of Entry	Additional temporary accommodation required Summer 2014 and rebuild preferred option with new school accommodating 2FE	Priority 1
Edgebury Primary School	Expansion from 1 to 2 Forms of Entry	Currently in discussion with school and governors following feasibility study	Priority 2
Hawes Down Junior School	Bulge Year following on in 2015 from extra class admitted by Hawes Down Infants School in 2012	Proceeding with detailed design for additional classroom required for September 2015	Priority 1
Harris Crystal Palace	Expansion from 1 to 2 FE	Currently in discussion with Harris Federation on option to be progressed. Works to be delivered by the Harris Federation.	Priority 1
Midfield Primary School	Expansion from 1 to 2 FE	Progressing with discussions with school on detailed design	Priority 1
Oaklands School	Provide adequate accommodation for school to operate as 3FE primary school. Tackle issues with disconnection between infants and junior buildings	Continue with detailed design of preferred option and others for consideration Investigating opportunities for funding the scheme	Priority 2
Parish CE Primary School	Expansion from 2 to 3 FE	Additional modular reception classroom summer 2014. Concept design agreed for full expansion. Currently reviewing option for full 3FE expansion	Priority 1

Princes Plain Primary School	Expansion from 2 to 4 FE	Concept design agreed with school	Priority 1
Scotts Park Primary School	Expansion from 2 to 3 FE	Concept design agreed with school	Priority 1
St Mark's CE Primary School	Expansion from 2 to 3 FE	Awaiting decision from school with regards permanent expansion	Priority 2
St Paul's Cray CE Primary School	Expansion from 1 to 2 FE	School supportive of 2FE proposal. Detailed design being developed if option is required.	Priority 2
Unicorn Primary School	Review of facilities to support current expansion of school from 1 FE to 2FE	Detailed design about to start on new small hall and hygiene room development	Priority 1
Worsley Bridge Primary School	Re-organisation from 3 FE Infants School to 2 FE Primary School with option for expansion to 3FE	School supportive of 3FE option. Detailed design about to start. Internal modifications will provide additional 2 classes summer 2014.	Priority 1

- 3.8 Consultation is required where schools are permanently expanding. Due to changes introduced by Government at the end of January 2014, where schools decide to expand, statutory consultation is no longer required. The changes to the requirements for statutory consultation are set out in a separate report to this Committee.
- 3.9 Conversations are continuing with staff and governors at the above schools about expansion. Not all of the schemes identified above will be required, and other schemes may need to be brought into the programme to satisfy local demand. However, because of the overall trend of year-on-year increases in demand for places at reception age, all the schemes listed above are currently being worked up to planning stage to ensure readiness should each scheme be required.
- 3.10 In addition, conversations have also taken place with James Dixon Primary School, The Pioneer Academy (Stewart Fleming) and Marian Vian Primary School about expansion due to projected demand in planning area 1. At this point no decision has been taken on these options, but a contingency of £800,000 has been provided within the Basic Need Budget (Appendix 1) to support improvements at these (and other) schools to enable the provision of additional places in September 2014 if demand for places exceeds supply.
- 3.11 In delivering the school expansion programme the allocations to schools permanently expanding includes an additional provisional sum to support the implementation of Universal Infant Free School Meals.
- 3.12 Further work will also take place to look at possible options to pool resources with 2 year old capital funding and maximise improvements to early years environments through the delivery of the Council's Basic Need programme.

3.13 The programme is being delivered via a range of single and multi-phase expansions to meet pupil demand. Where the estimated value of a single phase project or an individual phase of a multi-phase project is estimated to be over £1 million support from the Executive will be sought.

The Glebe 2FE ASD Specific Expansion update

3.14 A feasibility study is currently being undertaken to support the expansion of Glebe School which will report back to the Executive on options on 2 April 2014. The report will seek approval to proceed to detailed design, planning submission and tender.

3.15 Admissions to the Glebe School will increase to meet the demand of children with more complex needs in transition to secondary specialist provision. From September 2014 the school will take 145 pupils, an increase of 8 pupils. A further 8 pupils will be admitted from September 2015.

3.16 It had originally been planned to expand the Glebe by 2 forms of entry (16 pupils) from September 2014 but this is not possible as the required building works are yet to delivered.

3.17 The projected savings arising from the Glebe ASD expansion were based on two forms of entry (16 children in total) being admitted in September 2014. The details as set out below were reported to Executive on 25th July 2012.

	Additional Children	Cost of out of Borough Placement per Child	In borough placements	Savings Per Child	Savings per year	Interest to be paid	Cumulative savings
2014/15 DSG	16	35,000	21,000	14,000	224,000	-64,000	160,000
2014/15 RSG (transport)	16	5,628	3,507	2,121	33,936		33,936

3.18 Only 8 additional pupils will be admitted to the Glebe in September 2014. As a result there is a risk that only half the projected savings will be achieved during 2014/15. If all 8 children that were projected to attend the Glebe are placed out-of-borough potentially £80,000 of savings against the DSG budget and £16,968 against RSG budget would not be achieved. However, the financial impact can be contained within the DSG budget and the impact on RSG is minimal.

3.19 The Council has sought to mitigate the impact of the loss of savings as set out above, in the interim, by supporting ASD pupils within mainstream provision through providing additional support packages and it is projected that there will not be a significant impact in the short-term on the number of out-of-borough placements.

Section 106 Funding

3.20 Appendix 2 attached sets out the proposed provision of Section 106 funding to support school expansion in the borough. This details £705,653 allocated to support school expansion projects at Midfield Primary School, Riverside School, Scotts Park Primary School and Princes Plain Primary School. Allocations towards individual projects have also been detailed in Appendix 1.

3.21 Following scrutiny by the PDS Committee and consideration by the Portfolio Holder for Education the proposed Section 106 allocations will be included as part of the Gateway 0 report on Basic Need Projects and the Glebe School to be considered for approval by the Executive on 2 April 2014.

4 POLICY IMPLICATIONS

- 4.1 The need to ensure sufficient places and the efficiency of school organisation is a priority within the Council's Strategy "Building a Better Bromley" and contributes to the strategy to achieve the status of an Excellent Council. This policy also contributes to key targets within the Children and Young People Portfolio Plan, particularly the outcome that "Children and young people enjoy learning and achieve their full potential".

5 FINANCIAL IMPLICATIONS

- 5.1 The Council has been allocated £62,039,805 in 100% capital grant for the financial years 2011-17 to meet the basic need provision in schools. It was agreed at Executive on the 20th November 2013 to transfer £1.2 million from the underspend on the Education Planned Maintenance Programme be transferred to support the delivery of the Council's Basic Need Programme. Funding from the Suitability budget will be made available to support the re-organisation of Bromley Road and Worsley Bridge Schools.
- 5.2 This report identifies an updated Basic Need Programme for the period 2011-17 with an estimated expenditure of £64,211,000.

6 LEGAL IMPLICATIONS

- 6.1 The distribution and application of monies received from Central Government is subject to guidance and advice from the Department for Education. Under Section 14 Education Act 1996 the Council has a statutory duty to ensure that there are enough primary and secondary school places are available to meet the needs of pupils in its area.
- 6.2 Section 106 monies must be spent in accordance with the Education contribution clauses set out in Appendix 2 of the report,

Non-Applicable Sections:	Personnel
Background Documents: (Access via Contact Officer)	BASIC NEED PROGRAMME UPDATE REPORT 17, REPORT TO EDUCATION PDS COMMITTEE, 17 SEPTEMBER 2013 UPDATE ON PROPOSED SCHOOL EXPANSIONS FOR 2014-15, REPORT TO EDUCATION PDS COMMITTEE, 17 SEPTEMBER 2013 GLEBE FOUNDATION SPECIAL SCHOOL (CAPITAL WORKS), REPORT TO THE EXECUTIVE, 11 SEPTEMBER 2013

APPENDIX 1

BASIC NEED PROGRAMME 2014-17

School	Description of Works	Type	Status	Project cost (£000s)	Basic Need (£000s)	Other (£000s)
Completed Projects						
Bickley Primary School	Kitchen and servery works to complete expansion to full 2FE	Permanent Expansion	Complete	103	103	
Burnt Ash Primary School	Internal SEN unit modifications to address OfSTED recommendations	SEN	Complete	50	50	
Churchfields Primary School	Modifications to existing building to support 3 years of expansion	Temporary 'Bulge'	Complete	357	357	
Clare House Primary School	Internal modifications and temporary accommodation	Temporary 'Bulge'	Complete	475	381	94 (DSG)
Darrick Wood School	Access Works - acoustic partitions and associated ICT/M&E works	SEN	Complete	45	45	
Harris Crystal Palace Primary School	Minor refurbishment and temporary toilet unit to facilitate an extra form of entry in 2011 & 2012.	Temporary 'Bulge'	Complete	125	104	21 (DSG)
Harris Kent House Primary School	Modular accommodation to provide an additional form of entry in 2011.	Temporary 'Bulge'	Complete	263	263	
Hawes Down Infants School	Conversion of existing space to for single bulge class	Temporary 'Bulge'	Complete	115	115	
Hillside Primary School	Contribution from Basic Need to delivery of SEN facilities at school	SEN	Complete	100	57	43 (Primary Capital Grant)
Midfield Primary School	Refurbishment of existing accommodation and new nursery block	Temporary 'Bulge'	Complete	494	476	18 (S106)
Parish CE Primary School	New reception block and minor adaptations	Temporary 'Bulge'	Complete	353	353	
Princes Plain Primary School	Refurbishment of classes in ED C accommodation	Temporary 'Bulge'	Complete	234	234	

School	Description of Works	Type	Status	Project cost (£000s)	Basic Need (£000s)	Other (£000s)
Red Hill Primary School	Improvement of toilet facilities to support increase in pupil numbers	Extra pupils admitted	Complete	57	57	
Scotts Park Primary School	Refurbishment of early years area temporary accommodation block	Temporary 'Bulge'	Complete	488	453	35 (S106)
St Mark's CE Primary School	Refurbishment of reception classrooms	Provide opportunity for future 'bulge' class	Complete	135	135	
St Mary's Cray Primary School	Minor works to support admission of additional pupils	Extra pupils admitted	Complete	11	11	
Valley Primary School	Modular accommodation to facilitate an extra form of entry in 2011 & 2012.	Temporary 'Bulge'	Complete	353	353	
Worsley Bridge Primary School	Temporary modular classrooms to additional 2 classes in 2013	Temporary 'Bulge' / change of age range	Complete	266	172	94 (DSG)
The Highway Primary School	Contingency to cover over-spend on project	School rebuild	Complete	650	650	
				4,674	4,369	305

Projects in Delivery – Priority 1

School	Description of Works	Type	Status	Project cost (£000s)	Basic Need (£000s)	Other (£000s)
Bromley Road Infants School	Internal remodelling/ refurbishment	Change of age range/ option for 'bulge' class	Detailed design	786	486	300 (Suitability Funding)
Clare House Primary School	Further temporary accommodation, demolition of existing school and construction on new 2FE primary accommodation	Further 'bulge' class and permanent expansion	Detailed design	6,554	6,460	94 (DSG)
Churchfields Primary School	Refurbishment and expansion of existing premises	Permanent expansion	Detailed design	448	448	
Crofton Infants School	New build class and facilities for additional 'Busy Bees' class	SEN	Under construction	425	400	25 (Access Initiative)
Glebe School	2FE ASD expansion	SEN	Feasibility	4,800		4,800 (DSG)
Harris Crystal Palace Primary School	Internal remodelling and extension to early years and reception block	Permanent expansion	Feasibility complete	1,242	1,242	

School	Description of Works	Type	Status	Project cost (£000s)	Basic Need (£000s)	Other (£000s)
Hawes Down Juniors	New accommodation to take 'bulge class' admitted by infants school in 2012	Temporary 'Bulge'	Detailed design	300	300	
Keston CE Primary School	Internal remodelling and extension	Temporary 'Bulge'	Planning	780	780	
Leesons Primary School	Refurbishment of kitchen and adjacent block with hygiene facilities	'Bulge class' or SEN	Feasibility	460	310	150 (Access initiative and Seed Challenge)
Midfield Primary School	Internal refurbishment and extension	Further 'bulge' class and permanent expansion	Feasibility complete	1,294	1,294	
Parish CE Primary School	New teaching block and additional reception class	Permanent expansion	Detailed design	3,520	3,520	
Princes Plain Primary School	Extension and refurbishment of existing accommodation	Further 'bulge' class and permanent expansion	Feasibility complete	4,744	4,494	250 (S106)
Riverside School	New school hall and ASD specific entrance	SEN	Construction	1,500	£979	521 (S106 and Reconfiguration of Special Schools capital)
Scotts Park Primary School	Extension and refurbishment of existing accommodation	Permanent expansion	Feasibility complete	2,850	2,850	
Unicorn Primary School	New additional hall and hygiene facilities	Supporting expansion	Feasibility complete	270	145	125 (Access Initiative and Seed Challenge)
Worsley Bridge Primary School	Extension to existing facilities and internal refurbishment	Change of age range and expansion	Feasibility complete	4,380	4,380	
Summer 2014 Unplanned Demand Contingency				800	800	
				35,153	28,888	£6,265
Programme Contingency (5%)					1,444	
Services and Abnormals Contingency (5%)					1,444	
Total Basic Need Allocation to Projects in Priority 1					31,777	
Projects in Delivery – Priority 2						
School	Description of Works	Type	Status	Project cost (£000s)	Basic Need (£000s)	Other (£000s)
Chislhurst St Nicholas CE Primary School	Relocation and expansion from 1 to 2FE of school	Permanent expansion	Feasibility complete	6,970	5,970	1,000
Edgebury Primary School	Expansion of school from 1FE to 2FE	Permanent expansion	Feasibility complete	2,704	2,704	

School	Description of Works	Type	Status	Project cost (£000s)	Basic Need (£000s)	Other (£000s)
Oaklands Primary School	Improvements to school to support 3FE and support previous amalgamation	Potential rebuild?	Initial feasibility complete	8,290	8,290	Options for funding being analysed
St Mark's CE Primary School	Expansion of school from 2 to 3FE	Permanent expansion	Feasibility complete	4,200	4,200	
St Paul's Cray CE Primary School	Expansion of school from 1FE to 2FE	Temporary 'bulge' or permanent expansion	Feasibility complete	2,220	2,220	
				24,384	23,384	1,000
Total Programme Cost				64,211		
Total Basic Need Allocation					59,530	
Contribution to Basic Need Programme From Other Resources						7,570

SECTION 106 SCHEDULE

Public Register Reference	Development	s106 Agreement Education Clause	How the money will be Allocated	Justification	Works period	Value of works	Section 106 contribution
218	The Partridge Chipperfield Road	Dated 29/10/07 Schedule 3 clause 1:- The Owner covenants with the Council to pay the Education Contribution to the Council on or before the Payment Date to be used towards the provision of Education in the London Borough of Bromley and no other purpose.	Monies allocated to Midfield School support the expansion of the school by 30 pupils at reception age from September 2013.		Summer 2013	£428,000	£17,800
197	Orpington Halls, High Street, Orpington	Dated 13/03/08 Schedule 1 Part 2 paragraph 1:- "The Owner agrees with the Council that it will pay the Education Contribution to the Council within 3 months from the Commencement Date to be used towards the provision of additional secondary school places in the vicinity of the Site and for no other purpose".	Monies allocated to Riverside School to support the increase in secondary age ASD school places.	Riverside School is located 2.2 miles from the development. For secondary placements it is normal for pupils to travel further in order to access their school place.	Summer/ Autumn 2013	£1,500,000	£24,409

Public Register Reference	Development	s106 Agreement Education Clause	How the money will be Allocated	Justification	Works period	Value of works	Section 106 contribution
230	Enterprise House, 45 Homesdale Road	Dated 03/07/09 Schedule 3 Part 2 Paragraph 4:- 4 "To pay the contribution to the Council on or before the Payment Date to be used towards the provision of secondary education and for no other purpose"	Monies allocated to Riverside School to support the increase in secondary age ASD school places.		July 2013 – August 2014	£1,500,000	£111,806
227	Land at rear of Nugent Shopping Park, Cray View Close, St Mary Cray, Orpington	Agreement dated 11/05/09 Clause 1 paragraph 1.1: Contributions "means the contribution towards healthcare and secondary education provision required in relation to residential development by Policy IMP1 of the Council's Unitary Development Plan".	Monies allocated to Riverside School to support the increase in secondary age ASD school places.		July 2013 – August 2014	£1,500,000	£11,684

Public Register Reference	Development	s106 Agreement Education Clause	How the money will be Allocated	Justification	Works period	Value of works	Section 106 contribution
181/228	Land at former 1-23 Orchard Grove, Orpington	Unilateral Undertaking pursuant to s106 dated 19 June 2007: Clause 2 “ Education Contribution means the contribution of £174,230 towards the provision of accommodation and/or additional capacity within schools in the London Borough Bromley”. Note: increased from £164,709 £174,230 by deed of variation dated 16 June 2009.	Monies allocated to Riverside School to support the increase in secondary age ASD school places.		July 2013 – August 2014	£1,500,000	£174,230
214	Anerley School for Boys	Agreement dated 08/03/07 Schedule 1 Clause 1 :- The Developer agrees with the Council that it will pay the Education Contribution to the Council within 3 months from the Commencement Date to be used towards the provision of secondary education school places in the London Borough Bromley.	Monies allocated to Riverside School to support the increase in secondary age ASD school places.		July 2013 – August 2014	£1,500,000	£80,724

Public Register Reference	Development	s106 Agreement Education Clause	How the money will be Allocated	Justification	Works period	Value of works	Section 106 contribution
233	Garrard House, 2-6 Homesdale Road, Bromley	Dated 11/09/14 Schedule 2 "The Developer covenants with the Council to pay the Council: a) the Health and Education Contribution ...on or before the Commencement date". Schedule 3 The Council covenants with the Developer as follows: "c) To apply the Contributions and any Interest accrued thereon towards the purpose specified in this Agreement and for no other purpose".	Monies allocated tom Scotts Park Primary School to provide new classroom block to allow expansion of school enabling 30 extra primary age pupils to be admitted in September 2013		Summer/ Autumn 2013	£438,000	£35,000

Public Register Reference	Development	s106 Agreement Education Clause	How the money will be Allocated	Justification	Works period	Value of works	Section 106 contribution
186	Blue Circle	<p>Deed of variation dated 09/10/13</p> <p>Clause 5 paragraph 5.1: "The Council covenants with the Applicant that:</p> <p>"5.1.1 Unless otherwise agreed in writing by the Applicant the Phase 1 Joint Use Education Payment shall not be applied by the Council other than towards the Stated Objects".</p> <p>Clause 2 paragraph 2.1 defines "Stated Objects" to "mean the construction of new buildings or facilities in the form of additional dual or single use educational and/or social and/or community and/or recreational buildings or facilities on the School Land or on the sites of any other secondary or primary schools or Further and Higher education facilities as determined by the Council in the Council's administrative area but with first priority being given to projects on the School Land and/or any</p>	<p>Monies allocated to support the expansion of Princes Plan Primary School by at least 30 pupils per annum in Summer 2013 onwards.</p>	<p>Consideration has been given to the current needs for school expansion at Bishop Justice School. Present local demand is for KS1 places and as a result funding has been allocated to support the expansion of Princes Plain Primary School which is 0.4 miles from the site</p> <p>For secondary placements it is normal for pupils to travel further in order to access their school place.</p>	Summer 2013-15	£4,744,000	£250,000

		maintained primary or secondary schools within two miles of the Site”.		The funding will contribute towards the creation of a new 4 classroom teaching block at the school identified within the school expansion masterplan.			
--	--	--	--	---	--	--	--