Basic Need Programme Timeline

PA	School	Type	Extra classes to date	Stage	Activity/Milestone	Achieved	Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Mar-17	Apr-17	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Jul-18	Aug-18	Sep-18
1	Churchfields	1FE to 2FE	4	Delivery	Financial approval	Mar-14																																													
					Planning	Jun-14																																													
					Tender and Award																																														
					Consultation (Expansion)	Jan-13																																													
					Construction																																														
1	James Dixon School	2FE to 3FE	1	Feasibility	Financial approval																																														
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
1	The Pioneer Academy Stewart Fleming	2FE to 3FE	1	Feasibility	Financial approval																																														
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
2	Bromley Road	3 FE Infant to 1FE Primary	0	Delivery	Financial approval	Apr-14																																													
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)	Aug-13																																													
					Construction																																														
2	Clare House	1FE to 2FE	3	Delivery	Financial approval	Apr-14																																													
					Planning	Sep-14																																													
					Tender and Award	Oct-14																																													
					Consultation (Expansion)	Sep-14																																													
					Construction																																														
2	Unicorn	Bulge	1	Planning	Financial approval	Apr-14																																													
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)	n/a																																													
					Construction																																														
2	Worsley Bridge	2FE to 3FE	2	Delivery	Financial approval	Apr-14																																													
					Planning	Aug-14																																													
					Tender and Award	Oct-14																																													
					Consultation (Expansion)	Sep-14																																													
					Construction																																														
2	Marian Vian	3FE to 4FE	2	Feasibility	Financial approval																																														
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
3	Hawes Down Juniors	Bulge	0	Delivery	Financial approval	Mar-14																																													
					Planning	Oct-14																																													
					Tender and Award																																														
					Consultation (Expansion)	n/a																																													
					Construction																																														

PA	School	Type	Extra classes to date	Stage	Activity/Milestone		Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Mar-17	Apr-17	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Jul-18	Aug-18	Sep-18
4	**Parish**	2FE to 3FE	4	**Delivery**	Financial approval	**Apr-14**																																													
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
4	**Scotts Park**	2FE to 3FE	3	**Delivery**	Financial approval	**Apr-14**																																													
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
4	**St Georges**	1.5FE to 2FE	1	**Feasibility**	Financial approval																																														
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
5	**Farnborough**	1FE to 2FE	0	**Feasibility**	Financial approval																																														
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
5	**Keston**	Bulge	1	**Delivery**	Financial approval	**Mar-14**																																													
					Planning	**Oct-14**																																													
					Tender and Award																																														
					Consultation (Expansion)	**n/a**																																													
					Construction																																														
5	**Princes Plain**	2FE to 4FE	2	**Feasibility**	Financial approval	**Apr-14**																																													
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
6	**Chislehurst St Nicholas**	1FE to 2FE	0	**Feasibility**	Financial approval	**Apr-14**																																													
					Planning																																														
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														
6	**Edgebury**	1FE to 2FE	0	**Delivery**	Financial approval	**Apr-14**																																													
					Planning	**Nov-14**																																													
					Tender and Award																																														
					Consultation (Expansion)																																														
					Construction																																														

PA	School	Type	Extra classes to date	Stage	Activity/Milestone		Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Mar-17	Apr-17	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Jul-18	Aug-18	Sep-18
					Financial approval																																															
					Planning																																															
					Tender and Award																																															
					Consultation (Expansion)																																															
7	Leesons	1FE to 2FE	1	Feasibility	Construction																																														
					Financial approval	Apr-14																																													
					Planning																																															
					Tender and Award																																															
					Consultation (Expansion)																																															
7	Midfield	1FE to 2FE	3	Delivery	Construction																																														
					Financial approval																																															
					Planning																																															
					Tender and Award																																															
					Consultation (Expansion)																																															
7	Poverest	1FE to 2FE	1	Feasibility	Construction																																														
					Financial approval																																															
					Planning																																															
					Tender and Award																																															
					Consultation (Expansion)																																															
7	St Marys Cray	1FE to 2FE	0	Feasibility	Construction																																														
					Financial approval	Apr-14																																													
					Planning	Sep-14																																													
					Tender and Award																																															
					Consultation (Expansion)	Nov-14																																														
7	St Paul's Cray	1FE to 2FE	1	Delivery	Construction																																														
					Financial approval																																															
					Planning																																															
					Tender and Award																																															
					Consultation (Expansion)																																															
8	Blenheim	1FE to 2FE	1	Feasibility	Construction																																														
					Financial approval																																															
					Planning																																															
					Tender and Award																																															
					Consultation (Expansion)																																															
8	Green Street Green	2FE to 3FE	0	Feasibility	Construction																																														
					Financial approval	Apr-14																																													
					Planning																																															
					Tender and Award																																															
					Consultation (Expansion)																																															
9	Oaklands		0	Feasibility	Construction																																														